



IREDELL COUNTY DEVELOPMENT SERVICES

PO BOX 788 - STATESVILLE NC 28687

349 N CENTER ST / BUILDING STANDARDS CENTER

Central Permitting: 704-878-3113

Commercial Plans: 704-928-2021

Fax: 704-878-3171

www.co.iredell.nc.us

Fax: 704-878-3122

MOBILE HOME SOIL BEARING CAPACITY REPORT

Application / Project #: _____

Date: _____

Property Owner: _____

Contact # _____

Project Address: _____

Parcel Identification #: _____

Results of a pocket penetrometer test performed in accordance with section 4.4.3 of the North Carolina Manufactured / Mobile Home regulations. Take seven readings with the pocket penetrometer. Eliminate the highest and lowest readings and average the remaining five. This is your soil bearing capacity.

READING 1: _____

READING 2: _____

READING 3: _____

READING 4: _____

READING 5: _____

READING 6: _____

READING 7: _____

AVERAGE OF READINGS = SOIL BEARING CAPACITY: _____

I CERTIFY THAT THE ABOVE TEST WAS PERFORMED IN ACCORDANCE WITH THE APPLICABLE REQUIREMENTS AND THAT THE LISTED READINGS AND THE BEARING CAPACITIES ARE CORRECT.

SIGNATURE OF CONTRACTOR

THIS FORM MUST BE COMPLETED AND RETURNED TO CENTRAL PERMITTING WHEN APPLYING FOR THE MOBILE HOME SETUP (BUILDING) PERMIT. A BUILDING PERMIT CANNOT BE ISSUED WITHOUT THE COMPLETED SOIL BEARING CAPACITY REPORT.